



NO.NEWZ/BBMP/PDDZ/2018-19

Date:-10-07-2018

To,
The Executive Engineer,
Project Division, Dasarahalli Zone
Hesaraghatta Main Road
Bangalore-560073


"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,


Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Ampitheater and other Development Work at Proposed Mallasandra Park in Mallasandra S.No.33 Mallasandra Ward No.13

Item No	Description of work	Unit	Qty
1	Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of light	Sqm	117.00
2	Excavation in Soil with Dozer: . Excavation for road way in all types of soil by mechanical cum means including cutting and pushing the earth to site of embankment	cum	23.40
3	Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of	cum	2013.92
4	Earthwork excavation for foundation of buildings, water cum supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not	cum	124.34
5	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits,	Sqm	938.20
6	Providing and Filling in foundation with granite / trap cum broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including	cum	140.35
7	Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates	cum	145.08
8	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high,	Cum	941.69
9	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high,	Cum	105.00
10	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse	Cum	16.94
11	Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by	Cum	109.47
12	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse	cum	20.70
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including	Sqm	27.54
14	Providing and removing centering, shuttering, strutting, Sqm. propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost	Sqm	59.36


Asst. Executive Engineer
Project Sub Division-I

NEWZEN CONSULTANTS BANGALORE, #13, 10th MAIN ROAD 2ND CROSS JNANAJYOTHI
NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231,
080 23240187 EMAIL: newzen576@gmail.com



NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty
15	Providing and removing centering, shuttering, strutting, Sqm propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever	Sqm	175.64
16	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Tonne	4.65
17	Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200mm having block density not less than 1800kg/m ³ having a minimum	Sqm	115.66
18	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded cum granite metal coarse aggregates @	cum	6.53
19	KSRB15-3.14 : Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to ceiling including rounding off corners wherever required smooth rendering, :	Sqm	75.72
20	KSRB15-3.7 : Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth	Sqm	297.72
21	KSRB 9.4-4 : Providing WHITE Sal wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster	Cum	0.41
22	Providing and fixing for flooring 40mm thick sadrahalli grey flamed granite slab for bath areas in Bathrooms over a bed of 25mm thick CM1:6 and fixing granite slab with	Sqm	619.02
23	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with	Sqm	346.94


With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore




Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palika